

**CITY OF PACIFICA
CONTRACT CHANGE ORDER -- Number 1**

PROJECT: Pacifica Pier Wall Caps Replacement Project
CONTRACTOR: R.E. Straite Engineering, Inc.

ISSUANCE DATE: 5/23/2017
AMOUNT: \$7,055.00

The Contract is changed as follows: Price is increased for kiln-dried lumber instead of air dried, and due to City delay in obtaining funding commitment; the delay postponed City authorization to begin work until after new labor rates went into effect.

This Change Order amends the Contract dated 5/23/2017 between the City of Pacifica and the above-named contractor (Contractor) only as explicitly stated herein. Contractor agrees to furnish all labor, materials, equipment and services to perform all work in accordance with the Contract Documents except as may be revised in this Change Order.

a) The Original Contract Price was:	\$83,750.00
b) Net Change in the Contract Price by previously authorized change orders:	\$0.00
c) Contract Price before this Change Order:	\$83,750.00
d) Amount of this Change Order:	\$7,055.00
e) The Revised Contract Price including this Change Order is:	\$90,805.00

f) The Original Contract Time was	143	Days
g) Net change in Contract Time by previously authorized Change Orders	0	Days
h) Contract Time before this Change Order	143	Days
i) This Change Order increases/decreases the Contract Time	0	Days
j) The Revised Contract Time is	143	Days
k) The new date for Completion as a result of this Change Order is	<u>October 13, 2017</u>	

The adjustments to the Contract Price and Contract Time in this Change Order include all costs, including direct, indirect, incidental, consequential, and overhead (field and home office) costs, related to the change described above. By signing this Change Order, Contractor agrees to accept the Revised Contract Price as total compensation for the work performed under the Agreement, including the original Scope of Work as revised above and in any prior change orders, and further agrees to complete the work within the Revised Contract Time. All other terms of the Contract remain in effect and apply to the revised Scope of Work except as described in this and any prior change orders.

This Change Order is only valid when signed on behalf of the City of Pacifica. Acceptance is to be acknowledged by the signature of the Contractor.

The City of Pacifica:

Contractor:

By: _____

By: _____

Construction Manager:

By: _____

**CITY OF PACIFICA
CONTRACT CHANGE ORDER -- Number 2**

PROJECT: Pacifica Pier Wall Caps Replacement Project
CONTRACTOR: R.E. Straite Engineering, Inc.

ISSUANCE DATE: 4/2/2018
AMOUNT: \$34,594.47

The Contract is changed as follows: Price is increased due to necessity to replace all old anchor bolts and to repair section of wall that fell. Time increase is due to delay in City securing grant funding, longer lead time for obtaining custom-milled and dried lumber, and for additional labor of replacing all anchor bolts.

This Change Order amends the Contract dated 5/23/2017 between the City of Pacifica and the above-named contractor (Contractor) only as explicitly stated herein. Contractor agrees to furnish all labor, materials, equipment and services to perform all work in accordance with the Contract Documents except as may be revised in this Change Order.

a) The Original Contract Price was:	\$83,750.00
b) Net Change in the Contract Price by previously authorized change orders:	\$7,055.00
c) Contract Price before this Change Order:	\$90,805.00
d) Amount of this Change Order:	\$34,594.47
e) The Revised Contract Price including this Change Order is:	\$125,399.47

f) The Original Contract Time was	143	Days
g) Net change in Contract Time by previously authorized Change Orders	0	Days
h) Contract Time before this Change Order	143	Days
i) This Change Order increases/decreases the Contract Time	182	Days
j) The Revised Contract Time is	325	Days
k) The new date for Completion as a result of this Change Order is	<u>April 13, 2018</u>	

The adjustments to the Contract Price and Contract Time in this Change Order include all costs, including direct, indirect, incidental, consequential, and overhead (field and home office) costs, related to the change described above. By signing this Change Order, Contractor agrees to accept the Revised Contract Price as total compensation for the work performed under the Agreement, including the original Scope of Work as revised above and in any prior change orders, and further agrees to complete the work within the Revised Contract Time. All other terms of the Contract remain in effect and apply to the revised Scope of Work except as described in this and any prior change orders.

This Change Order is only valid when signed on behalf of the City of Pacifica. Acceptance is to be acknowledged by the signature of the Contractor.

The City of Pacifica:

Contractor:

By: _____

By: _____

Construction Manager:

By: _____